

From: [Lesa Lamberson](#)
To: [Garry Fife](#); [Harsh Patel](#)
Subject: Project update
Date: Friday, July 23, 2021 11:39:38 AM
Attachments: [Outlook-go240hig.png](#)

Projects Tracking	DNN3 142MW	MBL 20MW Expansion	CAL 25MW Expansion	ND 100MW
Transformers	Complete, requested refund for freight issue	All on site	All on site	8 delivered; now 6 units arriving 7/29 6@7/19 6@7/26 5@8/2 6@8/9 6@8/16 10@9/6
Switchgears	48 delivered; 8 arriving 7/26; 8 on 8/5; 8 on 8/10	All on site	All on site	shipping 3 per day from 8/9 to 9/2
PDUs	1640 on site 965 will arrive 7/29/21	All on site	All on site	960 @8/27 544 @9/24
Foamboards	4 buildings remaining on 8/10, took 5 pallets this week form Marble	on site	shipped 6 pallets from MBL 8/10/21	contractor handling
Power Cords	3500 on site; 6500 arrived 7/23;I have not verified count 16000 on 8/4; 18000 on 8/10 15000 on 10/8			8/17 13,500 9/1 24,500
Filters	5 buildings d'd 8/15 another	on site	7/15/2021 1600 7/28 1600	8/15/2021

Sincerely
 Lesa Lamberson
 615-708-1319
 Fax 1-425-974-7914
 PURCHASING MANAGER



CORE SCIENTIFIC INC
Corp address
2800 Northup Way Ste 220
Bellevue WA 98004
425-998-5300

Core Scientific NC
155 Palmer Ln
Marble NC 28905
Core Scientific GA
2205 Industrial South Rd

Dalton, GA 30721

Core Scientific GA 3

206 Boring Drive

Dalton GA 30721

Core Scientific KY

1035 Shar-Cal Rd

Calvert City KY 42029

Core Scientific ND

5601 11th Ave. S,

GRAND FORKS ND 58201

Core Scientific TX1

8161 Jim Cristal Rd

Denton TX 76207